














































	Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2009												2010												2011												2012												2013											
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D										
Pre-Construction																																																																		
Milestones																																																																		
4260	8403 - Lime System Begin Mech Start-up	0	0	30DEC11																																							◆ 8403 - Lime System Begin Mech Start-up																							
4380	UF Ribbon Cutting Ceremony (JAN 9)	0	0	10JAN12																																							◆ UF Ribbon Cutting Ceremony (JAN 9)																							
3740	9700 - Potable Water System Complete	0	0		11JAN12																																						◆ 9700 - Potable Water System Complete																							
4270	8502 - Base B Sys Begin Mech Start-up	0	0	12JAN12																																							◆ 8502 - Base B Sys Begin Mech Start-up																							
2220	7201 - CO2 Scrubber Begin Mech Start-up	0	0	16JAN12																																							◆ 7201 - CO2 Scrubber Begin Mech Start-up																							
1720	9200 - CW System Complete	0	0		23JAN12																																						◆ 9200 - CW System Complete																							
4240	7202 - Bleach Scrubber Begin Mech Start-up	0	0	23JAN12																																							◆ 7202 - Bleach Scrubber Begin Mech Start-up																							
4060	8302 - Antifoam Tote Station Complete	0	0		24JAN12																																						◆ 8302 - Antifoam Tote Station Complete																							
3980	3214 - Vessel Jacket Pumps Complete	0	0		25JAN12																																						◆ 3214 - Vessel Jacket Pumps Complete																							
3970	3213 - Antifoam System Complete	0	0		26JAN12																																						◆ 3213 - Antifoam System Complete																							
4070	8303 - Cellulase System Complete	0	0		26JAN12																																						◆ 8303 - Cellulase System Complete																							
2890	8301 - Acid/Base Begin Mech Start-up	0	0	30JAN12																																							◆ 8301 - Acid/Base Begin Mech Start-up																							
4030	8101 - Phosphoric Acid System Complete	0	0		02FEB12																																						◆ 8101 - Phosphoric Acid System Complete																							
4090	8501 - Aqueous Ammonia System Complete	0	0		02FEB12																																						◆ 8501 - Aqueous Ammonia System Complete																							
4280	4601 - Beerwell Begin Mech Start-up	0	0	03FEB12																																							◆ 4601 - Beerwell Begin Mech Start-up																							
3440	9500 - Process & Recycled Water Complete	0	0		06FEB12																																						◆ 9500 - Process & Recycled Water Complete																							
3930	3208 - Storage Tank System Complete	0	0		06FEB12																																						◆ 3208 - Storage Tank System Complete																							
4010	7201 - CO2 Scrubber System Complete	0	0		06FEB12																																						◆ 7201 - CO2 Scrubber System Complete																							
4020	7202 - Bleach Scrubber System Complete	0	0		06FEB12																																						◆ 7202 - Bleach Scrubber System Complete																							
4080	8403 - Lime System Complete	0	0		06FEB12																																						◆ 8403 - Lime System Complete																							
2200	9600 - HW System Complete	0	0		07FEB12																																						◆ 9600 - HW System Complete																							
3270	9400 - CA System Complete	0	0		08FEB12																																						◆ 9400 - CA System Complete																							
4140	Honeywell Control System Complete	0	0		08FEB12																																						◆ Honeywell Control System Complete																							
4160	2300 - Liquefaction Begin Mech Start-up	0	0	09FEB12																																							◆ 2300 - Liquefaction Begin Mech Start-up																							
4170	3201 - Propagator 1A Begin Mech Start-up	0	0	09FEB12																																							◆ 3201 - Propagator 1A Begin Mech Start-up																							
4180	3202 - Propagator 2A Begin Mech Start-up	0	0	09FEB12																																							◆ 3202 - Propagator 2A Begin Mech Start-up																							
4190	3203 - Propagator 3A Begin Mech Start-up	0	0	09FEB12																																							◆ 3203 - Propagator 3A Begin Mech Start-up																							
4200	3204 - Propagator 3B Begin Mech Start-up	0	0	09FEB12																																							◆ 3204 - Propagator 3B Begin Mech Start-up																							
4210	3205 - Fermentors A/B/C Begin Mech Start-up	0	0	09FEB12																																							◆ 3205 - Fermentors A/B/C Begin Mech Start-up																							
4220	3209 - Propagator 1B Begin Mech Start-up	0	0	09FEB12																																							◆ 3209 - Propagator 1B Begin Mech Start-up																							
4230	3210 - Propagator 2B Begin Mech Start-up	0	0	09FEB12																																							◆ 3210 - Propagator 2B Begin Mech Start-up																							
1780	9300 - Steam System Complete	0	0		13FEB12																																						◆ 9300 - Steam System Complete																							
4250	8201 - CIP Begin Mech Start-up	0	0	14FEB12																																							◆ 8201 - CIP Begin Mech Start-up																							
3960	3211 - Trace Metals System Complete	0	0		16FEB12																																						◆ 3211 - Trace Metals System Complete																							
4050	8301 - Acid / Base Drum Unloading Complete	0	0		20FEB12																																						◆ 8301 - Acid / Base Drum Unloading Complete																							
4100	8501 - Base B System Complete	0	0		20FEB12																																						◆ 8501 - Base B System Complete																							
3860	2100 - Pretreatment System Complete	0	0		27FEB12																																						◆ 2100 - Pretreatment System Complete																							
3870	2300 - Liquefaction System Complete	0	0		28FEB12																																						◆ 2300 - Liquefaction System Complete																							
3880	3201 - Propagator 1A Complete	0	0		28FEB12																																						◆ 3201 - Propagator 1A Complete																							
3890	3202 - Propagator 2A Complete	0	0		28FEB12																																						◆ 3202 - Propagator 2A Complete																							
3900	3203 - Propagator 3A Complete	0	0		28FEB12																																						◆ 3203 - Propagator 3A Complete																							
3910	3204 - Propagator 3B Complete	0	0		28FEB12																																						◆ 3204 - Propagator 3B Complete																							
3920	3205 - Fermentors A/B/C Complete	0	0		28FEB12																																						◆ 3205 - Fermentors A/B/C Complete																							
3940	3209 - Propagator 1B Complete	0	0		28FEB12																																						◆ 3209 - Propagator 1B Complete																							
3950	3210 - Propagator 2B Complete	0	0		28FEB12																																						◆ 3210 - Propagator 2B Complete																							
3990	4601 - Beerwell System Complete	0	0		28FEB12																																						◆ 4601 - Beerwell System Complete																							

**The Whiting-Turner Contracting Co.**  
**UF Cellulosic Ethanol Pilot Plant**  
**Construction Schedule**


Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2009												2010												2011												2012												2013											
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D										
	4000	4901 - Decanter Complete	0	0		28FEB12	<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>																																																										

	Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish																																																				
							2009				2010				2011				2012				2013																																			
							N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D														
	2912	Misc Piping / Insulation / Controls	25d	25d	26OCT11	18JAN12	 Misc Piping / Insulation / Controls																																																			
	3583	Electrical Service Complete	10d	10d	02NOV11	22DEC11	 Electrical Service Complete																																																			
	3573	Control Wiring	10d	10d	09DEC11	22DEC11	 Control Wiring																																																			
	3653	Intermediate Steam System Complete	0	0		19DEC11	 Intermediate Steam System Complete																																																			
	3613	Cooling Water System Complete	0	0		23JAN12	 Cooling Water System Complete																																																			
	3593	Testing / Start-up	10d	10d	23JAN12	06FEB12	 Testing / Start-up																																																			
	9600 - Hot Water System																																																									
	3565	Install Header 2"-HW-9601-03	20d	4d	21SEP11	12DEC11	 Install Header 2"-HW-9601-03																																																			
	3604	Install Hot Water Heater HP-9601	10d	10d	12OCT11	20DEC11	 Install Hot Water Heater HP-9601																																																			
	3574	Misc. Piping / Controls / Insulation	45d	33d6h	19OCT11	31JAN12	 Misc. Piping / Controls / Insulation																																																			
	3584	Electrical Service Complete	10d	10d	02NOV11	22DEC11	 Electrical Service Complete																																																			
	3605	Intermediate Steam Complete	0	0		19DEC11	 Intermediate Steam Complete																																																			
	3594	Testing / Start-up	5d	5d	31JAN12	07FEB12	 Testing / Start-up																																																			
	9700 - Potable Water System																																																									
	3680	Install Potable Water Header 2"-PW-9701-06	20d	0	21SEP11	13DEC11	 Install Potable Water Header 2"-PW-9701-06																																																			
	3575	Misc Piping / Controls	10d	0	12OCT11	30NOV11	 Misc Piping / Controls																																																			
	3690	Install Safety Showers	30d	30d	12OCT11	23JAN12	 Install Safety Showers																																																			
	3585	Electrical Service Complete / Control Wiring	10d	10d	02NOV11	22DEC11	 Electrical Service Complete / Control Wiring																																																			
	3595	Testing / Start-up	10d	10d	22DEC11	11JAN12	 Testing / Start-up																																																			
	2100 - Pre-Treatment System																																																									
	3222	Chilled Water Supply Piping	15d	3d6h	08SEP11	12DEC11	 Chilled Water Supply Piping																																																			
	3202	Phos Acid Metering Piping	15d	11d2h	30SEP11	21DEC11	 Phos Acid Metering Piping 1/2"-PHOD-8102-15																																																			
	3282	Install Agitator 2108	3d	3d	06OCT11	09DEC11	 Install Agitator 2108																																																			
	3332	Install Agitator AG-2109	3d	3d	06OCT11	09DEC11	 Install Agitator AG-2109																																																			
	3232	Heat Exchanger HS-2201 & interconnecting	15d	15d	12OCT11	28DEC11	 Heat Exchanger HS-2201 & interconnecting piping																																																			
	3302	Misc Interconnecting Piping / Controls	30d	16d4h	12OCT11	29DEC11	 Misc Interconnecting Piping / Controls																																																			
	3322	Install Heat Exch HP-2109 & HP-2110	5d	5d	12OCT11	13DEC11	 Install Heat Exch HP-2109 & HP-2110																																																			
	3132	Install Seal Water Piping PID-1202	15d	15d	02NOV11	29DEC11	 Install Seal Water Piping PID-1202																																																			
	3192	Recycled Water Connection 1"-RCW-9501-11	10d	10d	02NOV11	21DEC11	 Recycled Water Connection 1"-RCW-9501-11																																																			
	3142	Electrical Service Complete	10d	2d	01DEC11	12DEC11	 Electrical Service Complete																																																			
	3162	Install Cablevey System	10d	8d	06DEC11	16DEC11	 Install Cablevey System																																																			
	3627	Low Pressure Steam Complete	0	0		19DEC11	 Low Pressure Steam Complete																																																			
	3212	High Pressure Steam Piping	15d	15d	19DEC11	13JAN12	 High Pressure Steam Piping																																																			
	3617	Cooling Water System Complete	0	0		23JAN12	 Cooling Water System Complete																																																			
	3272	Antifoam System Complete PID-8302	0	0		26JAN12	 Antifoam System Complete PID-8302																																																			
	3242	CO2 Scrubber System Complete	0	0		30JAN12	 CO2 Scrubber System Complete																																																			
	3342	Aqueous Amonia System Complete	0	0		02FEB12	 Aqueous Amonia System Complete																																																			
	3352	Process CA System Complete	0	0		08FEB12	 Process CA System Complete																																																			
	3252	HP Steam System Complete	0	0		13FEB12	 HP Steam System Complete																																																			
	3172	Testing / Start-up	10d	10d	13FEB12	27FEB12	 Testing / Start-up																																																			
2300 - Liquefaction System																																																										
	3382	Liquefaction Pump Installed PT-2301	3d	5h	30SEP11	07DEC11	 Liquefaction Pump Installed PT-2301																																																			
	3532	Hydrolyzate PH Adjust Agitator AG-2302	3d	3d	30SEP11	09DEC11	 Hydrolyzate PH Adjust Agitator AG-2302																																																			
	3542	Hydrolyzate Adjustment Pump PT-2302	3d	3d	30SEP11	09DEC11	 Hydrolyzate Adjustment Pump PT-2302																																																			
	3362	Liquefaction Tank Agitator Installed AG-2301	3d	3d	06OCT11	09DEC11	 Liquefaction Tank Agitator Installed AG-2301																																																			
	3452	Install Liquefaction Cooler HP-2301	1d	1d	12OCT11	07DEC11	 Install Liquefaction Cooler HP-2301																																																			
	3512	Interconnecting Piping / Controls	30d	13d4h	12OCT11	23DEC11	 Interconnecting Piping / Controls																																																			
	3372	Electrical Service Complete	10d	10d	02NOV11	22DEC11	 Electrical Service Complete																																																			
	3432	LP Steam System	0	0		19DEC11	 LP Steam System																																																			
	3434	Cooling Water System PID-9203	0	0		23JAN12	Cooling Water System PID-9203																																																			

**The Whiting-Turner Contracting Co.**  
**UF Cellulosic Ethanol Pilot Plant**  
**Construction Schedule**







Start date	01NOV09
Finish date	21MAY12
Data date	06DEC11
Run date	07DEC11
Page number	6A
© Primavera Systems, Inc.	

The Whiting-Turner Contracting Co.  
UF Cellulosic Ethanol Pilot Plant  
Construction Schedule

- Early bar
- Early start point
- Early finish point
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point



[illegible]

[illegible]



